



Republic of the Philippines
Caraga Region XIII
Surigao del Norte
Municipality of Mainit

LIST OF COMPLETED AND ON-GOING PROJECTS
As of DECEMBER 31, 2021

ITEM NO.	PROJECT TITLE	MGRS GRID COORDINATE	PROJECT SITE/LOCATION	PROJECT BENEFICIARIES	PROJECT AMOUNT (PHP)	SOURCE OF FUND	MODE OF IMPLEMENTATION	CONTRACTOR, <i>if by contract</i>	OFFICIAL STARTING DATE	OFFICIAL COMPLETION DATE	PROJECT STATUS	PROJECT EVALUATION/ ASSESSMENT REPORT
TRUST FUND												
1	CONSTRUCTION OF 400M BINGA-SITIO MANIUYOM LOCAL ROAD CONCRETING	Starting Pt.: 9° 34'41"N, 125° 30'13"E Ending Pt.: 9° 34'34"N, 125° 30'4"E	SITIO MANIUYOM, BRGY. BINGA, MAINIT, SDN	395 residents especially the farmers, the children attending school, women and commuters	5,000,000.00	LOCAL GOVERNMENT SUPPORT FUND 2018	By Contract	SCP Construction	9/13/2019	12/10/2019	77.536% accomplished as per SWA dated August 12, 2021	Project implementation was delayed due to the COVID-19 outbreak.
2	CONSTRUCTION OF RIVER WALL ALONG BITAN-AG	Location: 9° 32'26"N, 125° 31'23"E	BRGY. QUEZON, MAINIT, SDN	115 households of Purok Lerio, 124 households of Purok Alpha, 102 households of Purok Gumamela, and 250 households of Purok Rosal	10,000,000.00	LOCAL GOVERNMENT SUPPORT FUND 2020	By Contract	RJB CONSTRUCTION AND SUPPLY	12/29/2020	4/27/2021	100.00% completed on April 27, 2021	The project will protect the households living near Bitan-ag River including the agricultural areas. The Barangay Council will take the responsibility of maintaining the project. They will adopt mitigating measures prohibiting man-made activities like hauling of sand and gravel within the river, solid waste disposal and planting of trees and bamboos along river creeks.

ITEM NO.	PROJECT TITLE	MGRS GRID COORDINATE	PROJECT SITE/ LOCATION	PROJECT BENEFICIARIES	PROJECT AMOUNT (PHP)	SOURCE OF FUND	MODE OF IMPLEMENTATION	CONTRACTOR, <i>if by contract</i>	OFFICIAL STARTING DATE	OFFICIAL COMPLETION DATE	PROJECT STATUS	PROJECT EVALUATION/ ASSESSMENT REPORT
3	Improvement of Level III Potable Water System at Bobonaon	Water Source: 9°35'54.06"N, 125°29'54.09"E, Ramp Pump: 9°36'2.60"N, 125°29'49.20"E, Reservoir: 9°36'5.80"N, 125°29'51.30"E	BRGY. BOBONAON, MAINIT, SDN	217 residents of Brgy. Bobonaon	1,700,000.00	ASSISTANCE TO MUNICIPALITIES 2020	By Contract	ASJ BUILDERS	5/20/2021	8/2/2021	100.00% completed as per SWA dated July 29, 2021	The project was completed on the target date of completion. LGU Mainit and BLGU Bobonaon will ensure the sustainability of the project by allocating funds in repair and maintenance.
4	Procurement of 1 unit rescue vehicle (Pick up) - Php1.338M			28,019 residents of Mainit (as per PSA 2020)	1,338,000.00	ASSISTANCE TO MUNICIPALITIES 2020					100.00% completed on June 25, 2021	The rescue vehicle will be used for emergency services and public assistance for disaster preparedness and response to save lives and ensure public safety and meet the basic subsistence of the people affected.
5	Procurement of 1 unit rescue vehicle (L300) - Php1.296M			28,019 residents of Mainit (as per PSA 2020)	1,296,000.00	ASSISTANCE TO MUNICIPALITIES 2020					100.00% completed on June 18, 2021	The rescue vehicle will be used for emergency services and public assistance for disaster preparedness and response to save lives and ensure public safety and meet the basic subsistence of the people affected.
6	REPAIR OF RHU TILES ON WAITING AREA, EXTENSION OF LOBBY, ROOFING AND BUILT-IN CABINETS	Location: 9°32'26"N, 125°31'23"E	BRGY. MAGSAYSAY, MAINIT, SDN	28,019 residents of Mainit (as per PSA 2020)	1,000,000.00	Health Facility Enhancement Program 2018 (HFEP 2018)	By Contract	JIMBERNS BUILDERS AND CONSTRUCTION SUPPLY	1/13/2021	2/11/2021	100.00% completed as per SWA dated April 5, 2021	The project is well planned and there were no specific issues encountered during the course of the implementation.

ITEM NO.	PROJECT TITLE	MGRS GRID COORDINATE	PROJECT SITE/ LOCATION	PROJECT BENEFICIARIES	PROJECT AMOUNT (PHP)	SOURCE OF FUND	MODE OF IMPLEMENTATION	CONTRACTOR, <i>if by contract</i>	OFFICIAL STARTING DATE	OFFICIAL COMPLETION DATE	PROJECT STATUS	PROJECT EVALUATION/ ASSESSMENT REPORT
7	Construction of Children Center		BRGY. MAGSAYSAY, MAINIT, SDN	Children with ages 3-5 years old	5,000,000.00	Provincial Government of SDN	By Contract	JIMBERNS BUILDERS AND CONSTRUCTION SUPPLY	9/3/2019	6/28/2020	100.00% completed as per SWA dated June 10, 2021	To ensure sustainability of the project, a reasonable amount in the LGU Annual Budget shall be allocated for the maintenance of the Child Development Center.
8	Construction of Mainit Land Transport Terminal	Location: 9° 32'27"N, 125° 31'23"E	BRGY. MAGPAYANG, MAINIT, SDN	28,019 residents of Mainit (as per PSA 2020) and residents of neighboring towns	76,031,000.00	DBP LOAN	By Contract	HEXAMINDZ CORPORATION	3/18/2019	6/9/2020	82.329% accomplished as per SWA dated August 25, 2021	Project implementation was delayed due to the COVID-19 outbreak.
LOCAL DEVELOPMENT FUND												
1	Improvement of Eco-Tourism Building along Lakeshore Boulevard		BRGY. QUEZON, MAINIT, SDN	Mainitnons who engage in market and economic activities, tourists and visitors	1,800,000.00	LOCAL DEVELOPMENT FUND 2018	By Contract	OLIN DEVELOPMENT ENGINEERING AND CONSTRUCTION	2/23/2020	7/1/2020	88.956% accomplished as per SWA dated July 8, 2021	Project implementation was delayed due to the COVID-19 outbreak.
2	Landscaping of Women's Center, Tourism Center and Eco-Tourism Building		BRGY. QUEZON, MAINIT, SDN		300,000.00	LOCAL DEVELOPMENT FUND 2018	By Contract	LYCS BUILDERS AND TRADING	6/28/2021	7/24/2021	100.00% completed as per SWA dated October 14, 2021	Project is completed as per plan.
3	Construction of additional rooms of Kasili Resort and Hotel		BRGY. QUEZON, MAINIT, SDN	Tourists and visitors	10,000,000.00	LOCAL DEVELOPMENT FUND 2019	By Contract	SCP Construction	3/11/2019	4/13/2020	90.31% accomplished as per SWA dated July 15, 2020	Project implementation was delayed due to the COVID-19 outbreak.
4	Improvement of Sanitary Toilets and Water Supply at Multi-Purpose Center		BRGY. MAGSAYSAY, MAINIT, SDN	Local constituents	375,158.00	LOCAL DEVELOPMENT FUND 2019					Preparation of POW and DED	ongoing

100%

ITEM NO.	PROJECT TITLE	MGRS GRID COORDINATE	PROJECT SITE/ LOCATION	PROJECT BENEFICIARIES	PROJECT AMOUNT (PHP)	SOURCE OF FUND	MODE OF IMPLEMENTATION	CONTRACTOR, <i>if by contract</i>	OFFICIAL STARTING DATE	OFFICIAL COMPLETION DATE	PROJECT STATUS	PROJECT EVALUATION/ ASSESSMENT REPORT
5	Improvement of Water System (Brgy. Tapian and Marayag)	Location for Marayag: 9° 34'57"N, 125° 31'38"E	BRGY. TAPI-AN AND MARAYAG, MAINIT, SDN	270 residents of Tapi-an and 359 residents of Marayag	577,322.40	LOCAL DEVELOPMENT FUND 2019	By Contract	LYCS BUILDERS AND TRADING (for Tapi-an); ARTRA CONSTRUCTION AND SUPPLY (for Marayag)	9/4/2020 (Tapi-an); 9/2/2020 (Marayag)	9/13/2020 (Tapi-an); 10/11/2020 (Marayag)	100.00% completed as per SWA dated September 28, 2020 for Tapi-an; 100.00% completed as per SWA dated April 12, 2021 for Marayag	The project will provide barangayanons access to safe and sustainable water services.
6	Improvement of Water System in Brgy. Tolingon		BRGY. TOLINGON, MAINIT, SDN	1,334 residents of Tolingon	900,000.00	LOCAL DEVELOPMENT FUND 2020	By Contract	ALGAMON CONSTRUCTION	1/4/2021	3/4/2021	100.00% completed as per SWA dated April 12, 2021	The project will provide barangayanons access to safe and sustainable water services.
7	Improvement of Water System in Brgy. Silop		BRGY. SILOP, MAINIT, SDN	318 residents of Silop	500,000.00	LOCAL DEVELOPMENT FUND 2020	By Contract	ONE RENEWABLE ENERGY ENTERPRISE, INC.	1/25/2021	2/13/2021	100.00% completed as per SWA dated February 15, 2021	The project will provide barangayanons access to safe and sustainable water services.
8	Improvement of Water System in Brgy. Marayag	Location: 9° 34'57"N, 125° 31'38"E	BRGY. MARAYAG, MAINIT, SDN	359 residents of Marayag	600,000.00	LOCAL DEVELOPMENT FUND 2020	By Contract	ARTRA CONSTRUCTION AND SUPPLY	9/2/2020	10/11/2020	100.00% completed as per SWA dated April 12, 2021	The project will provide barangayanons access to safe and sustainable water services.
9	Improvement of Water System in Brgy. Tagbuyawan		BRGY. TAGBUYAWAN, MAINIT, SDN	412 residents of Tagbuyawan	900,000.00	LOCAL DEVELOPMENT FUND 2020	By Contract	GEVANS CONSTRUCTION AND SUPPLY	11/4/2020	12/23/2020	100.00% completed as per SWA dated February 2, 2021	The project will provide barangayanons access to safe and sustainable water services.
10	Improvement of Water System in Brgy. Siana		BRGY. SIANA, MAINIT, SDN	970 residents of Siana	400,000.00	LOCAL DEVELOPMENT FUND 2020	BY ADMIN				Materials are delivered.	ongoing
11	Improvement of Water System in Brgy. Cantugas		BRGY. CANTUGAS, MAINIT, SDN	1,639 residents of Cantugas	400,000.00	LOCAL DEVELOPMENT FUND 2020	BY ADMIN				100.00% completed	The project will provide barangayanons access to safe and sustainable water services.
12	Improvement of Water System in Brgy. Mabini		BRGY. MABINI, MAINIT, SDN	1,296 residents of Mabini	400,000.00	LOCAL DEVELOPMENT FUND 2020	BY ADMIN				100.00% completed on December 18, 2020	The project will provide barangayanons access to safe and sustainable water services.

ITEM NO.	PROJECT TITLE	MGRS GRID COORDINATE	PROJECT SITE/ LOCATION	PROJECT BENEFICIARIES	PROJECT AMOUNT (PHP)	SOURCE OF FUND	MODE OF IMPLEMENTATION	CONTRACTOR, <i>if by contract</i>	OFFICIAL STARTING DATE	OFFICIAL COMPLETION DATE	PROJECT STATUS	PROJECT EVALUATION/ ASSESSMENT REPORT
13	Improvement of Water System in Brgy. San Jose		BRGY. SAN JOSE, MAINIT, SDN	866 residents of San Jose	1,000,000.00	LOCAL DEVELOPMENT FUND 2020	By Contract	ARTRA CONSTRUCTION AND SUPPLY	11/18/2020	1/6/2021	100.00% completed as per SWA dated August 5, 2021	The project will provide barangayanons access to safe and sustainable water services.
14	Construction of Multi-Purpose Center in Brgy. Mansayao		BRGY. MANSAYAO, MAINIT, SDN	848 residents of Mansayao	2,000,000.00	LOCAL DEVELOPMENT FUND 2020					Site inspection conducted; For posting in Philgeps	ongoing
15	Installation of Built-up Letters for all LGU-owned buildings				633,606.80	LOCAL DEVELOPMENT FUND 2020	By Contract	MYLES DESIGNSHOP PLAQUES, SIGNS AND PRINTS	11/4/2020	12/23/2020	100.00% completed as per SWA dated February 23, 2021	Project is completed as reflected in approved POW and DED.
16	Installation of Floor Tiles & Fabrication of Shelves in Agricultural Training Center		BRGY. QUEZON, MAINIT, SDN		196,000.00	LOCAL DEVELOPMENT FUND 2020	BY ADMIN				100.00% completed as per SWA dated January 25, 2021	Project is completed as reflected in approved POW and DED.
17	Installation of Floor Tiles & Stage Ceiling in Pidjanga Hall		BRGY. QUEZON, MAINIT, SDN		360,000.00	LOCAL DEVELOPMENT FUND 2020	BY ADMIN				100.00% completed as per SWA dated April 19, 2021	Project is completed as reflected in approved POW and DED.
18	Construction of Cable Car Towers, Supply and Installation of Cable Car Wire Tensioner and Five (5) Years Maintenance for Cable Car to Operate		BRGY. MAGSAYSAY AND MARAYAG, MAINIT, SDN	Local constituents, tourists and visitors	10,000,000.00	LOCAL DEVELOPMENT FUND 2020, TRUST FUND, GENERAL FUND					For posting in Philgeps	ongoing

ITEM NO.	PROJECT TITLE	MGRS GRID COORDINATE	PROJECT SITE/LOCATION	PROJECT BENEFICIARIES	PROJECT AMOUNT (PHP)	SOURCE OF FUND	MODE OF IMPLEMENTATION	CONTRACTOR, <i>if by contract</i>	OFFICIAL STARTING DATE	OFFICIAL COMPLETION DATE	PROJECT STATUS	PROJECT EVALUATION/ ASSESSMENT REPORT
19	Rehabilitation of Togonan Falls Slope Protection and Concrete Stairs		BRGY. MARAYAG, MAINIT, SDN	Local constituents, tourists and visitors	1,000,000.00	LOCAL DEVELOPMENT FUND 2020	By Contract	LYCS BUILDERS AND TRADING	9/7/2020	11/22/2020	100.00% completed as per SWA dated January 28, 2021	To ensure and sustain the serviceability of the project, the Municipal Government of Mainit through the Office of the Municipal Engineer shall undertake continuous improvement and regular maintenance of the facility. The LGU will allocate certain amount intended to the cost of repair and maintenance of the project.
20	Procurement of Bottle Glass Pulverizer		BRGY. MAGSAYSAY, MAINIT, SDN	28,019 residents of Mainit (as per PSA 2020)	400,000.00	LOCAL DEVELOPMENT FUND 2020					100.00% completed on January 6, 2021	The equipment will address the issue of solid waste management in the locality. It will be used in the Recycling Unit for the Material Recovery Facility (MRF) of the municipality as part of its Solid Waste Management Plan. The facility can now convert glass bottles that are being collected from the 21 barangays into construction materials to make blocks for pathways in parks and other public places in the municipality.
21	Expansion of Potable Water Supply Level III in Dayano		BRGY. DAYANO, MAINIT, SDN	545 residents of Dayano and 1,764 residents of Magpayang	1,160,000.00	LOCAL DEVELOPMENT FUND 2020 (reprogrammed)	BY ADMIN				Materials are delivered.	ongoing

ITEM NO.	PROJECT TITLE	MGRS GRID COORDINATE	PROJECT SITE/ LOCATION	PROJECT BENEFICIARIES	PROJECT AMOUNT (PHP)	SOURCE OF FUND	MODE OF IMPLEMENTATION	CONTRACTOR, if by contract	OFFICIAL STARTING DATE	OFFICIAL COMPLETION DATE	PROJECT STATUS	PROJECT EVALUATION/ ASSESSMENT REPORT
22	Construction of Retaining Wall, Fencing and Embankment of Barangay Multi-Purpose Court at Purok Rosal, Brgy. Quezon		BRGY. QUEZON, MAINIT, SDN	3,791 residents of Quezon	300,000.00	LOCAL DEVELOPMENT FUND 2020 (reprogrammed)	BY ADMIN				100.00% completed	Project is completed as reflected in approved POW and DED.
23	Construction of 300m CHB Open Drainage Canal (40cm x 50cm clear dimension) in Brgy. Matin-ao		BRGY. MATIN-AO, MAINIT, SDN	4,482 residents of Matin-ao	300,000.00	LOCAL DEVELOPMENT FUND 2020 (reprogrammed)	BY ADMIN				Project mobilization has started	ongoing
24	Rehabilitation of Potable Water Supply in Brgy. Magsaysay		BRGY. MAGSAYSAY, MAINIT, SDN	2,242 residents of Magsaysay	300,000.00	LOCAL DEVELOPMENT FUND 2020 (reprogrammed)	BY ADMIN				100.00% completed as per SWA dated June 14, 2021	The project will provide barangayanons access to safe and sustainable water services.
25	Concreting of Pathway in Purok Dama de Noche of Brgy. Roxas		BRGY. ROXAS, MAINIT, SDN	Residents of Purok Dama de Noche	300,000.00	LOCAL DEVELOPMENT FUND 2020 (reprogrammed)	By Contract	GEVANS CONSTRUCTION AND SUPPLY	12/18/2020	1/16/2021	100.00% completed as per SWA dated April 15, 2021	Project is completed as reflected in approved POW and DED.
26	Construction of People's Development Center		BRGY. MAGSAYSAY, MAINIT, SDN		15,000,000.00	LOCAL DEVELOPMENT FUND 2021	By Contract	JIMBERNS BUILDERS AND CONSTRUCTION SUPPLY	8/9/2021	10/2/2022	23.971% accomplished as per SWA dated November 22, 2021	ongoing

PREPARED BY:

VANESA C. NALDOZA, ChE, EnP
MPDC

NOTED BY:

CRISANTA O. MONDANO, Ed. D
Municipal Mayor